

Detailed Route History Erskine Bridge and Approach Roads

© Scottish Roads Archive

Contracts listed in order of completion

Contract Title	Main Designer	Main Contractor	Scheme Extents	Construction Start Date	Official Opening Date	Scheme Cost	Notes
Erskine Bridge – Foundations and Piers	W.A Fairhurst & Partners Freeman Fox & Partners*	Christiani Shand Ltd.	Erskine Bridge	April 1967**	2 nd July 1971	£720,000 (£13 million today)	 * Consulting Engineer for all aspects of Erskine Bridge project. Appointed December 1963. ** Formal ceremony marking the start of construction held on 6th June 1971 attended by Secretary of State for Scotland. 1. Piers and foundations completed in mid-1969.
Erskine Bridge - Superstructure	Freeman Fox & Partners	Fairfield-Mabey Ltd.	Erskine Bridge	March 1968	2 nd July 1971	£4.5 million (£84 million today)	 Steelwork rolled at Colvilles, Glasgow with partial fabrication at Fairfield-Mabey yard, Chepstow. Erection of steelwork completed spring 1971. Some strengthening of steelwork undertaken following recommendations of the Merrison Report. Bridge deck refurbished in the early 1990s. New inspection gantries and box girder accesses completed late 2000s. New parapets and barriers installed mid-2010s. Oil Rig strike occurred 4th August 1996. Repairs costing £3.6 million undertaken. Bridge closed to HGVs until 22nd December 1996.
Erskine Bridge – Northern Approaches	Freeman Fox & Partners	Peter Lind & Co. Ltd.	A898/A82 Dalnottar Interchange	January 1968	2 nd July 1971	£1.4 million (£26 million today)	1. Contract included construction of slip roads, realignment of the A82 dual carriageway and alteration of local roads. 2. Six bridges and two service culverts were constructed as part of the contract. Dalnottar Burn was placed in a 500m culvert below the interchange. 3. High mast lighting replaced mid-2010s.
Erskine Bridge – Southern Approaches, Administration Building and Workshops	Freeman Fox & Partners	Whatlings (Civil Engineering) Ltd.	M8 J29a to 30 M898	August 1968	27th December 1970* 2 nd July 1971	£2.6 million (£48 million today)	*M8 Bishopton Bypass Stage 1 and M898 only. 1. Contract included construction of slip roads and alteration of local roads (A726). 2. Toll plaza and administration building were also part of the contract which included five bridges and service culverts. 3. Tolls removed April 2006. 4. M898 southbound sign gantry removed 2014.